

ID	Task Name	Duration	Start	Finish	September 1				January 1			May 1		September 1		
					6/9	8/4	9/29	11/24	1/19	3/16	5/11	7/6	8/31			
1	G-101, G-100, 212 LF of 36" Pipe	5 days	Mon 11/18/13	Fri 11/22/13												
2	<b>Structure A-103 to A-116</b>															
3	Install all structures, storm pipe, water line adjustments, etc. Remove 8" WM / Adjust 12" WM	55 days	Mon 11/25/13	Fri 2/7/14												
4	N. Halifax Widening / Curb / Guardrail	30 days	Mon 12/2/13	Fri 1/10/14												
5	<b>Neptune Intersection</b>															
6	Install Utility Deflections / Storm	30 days	Mon 1/6/14	Fri 2/14/14												
7	Asphalt / Stripe North Limits To Amsden	3 days	Mon 1/13/14	Wed 1/15/14												
8	<b>Strucute C-111 to E-104</b>															
9	Includes All Demo, WM, RWM, Sanitary Adjustments, Structures & Drainage Work, Etc.	60 days	Mon 2/10/14	Fri 5/2/14												
10	<b>100' N of Riverwood &amp; John Anderson to Granada Blvd.</b>															
11	Includes All Demo, WM, RWM, Sanitary, Structure & Drainage, Sidewalk & Road Work, Etc.	55 days	Mon 5/5/14	Fri 7/18/14												
12	Substantial Completion	29 days	Tue 7/8/14	Fri 8/15/14												
13	Complete Driveways, Aprons & Inlets	10 days	Mon 7/21/14	Fri 8/1/14												
14	Mill & Aspahlt Work	5 days	Mon 8/4/14	Fri 8/8/14												
15	First Coat of Striping	2 days	Mon 8/11/14	Tue 8/12/14												
16	Restoration - Sod, clean up, etc.	3 days	Mon 8/11/14	Wed 8/13/14												
17	Decorative Pavement Markings	3 days	Mon 8/11/14	Wed 8/13/14												
18	Final Thermoplastic Striping Coat	2 days	Thu 8/14/14	Fri 8/15/14												
19	Final Completion	1 day	Sun 8/17/14	Sun 8/17/14												

Project: Schedule 7.11.14 Date: Fri 7/11/14	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			