

Hand Avenue Collector Road Upgrade Improvement Project

Neighborhood Meeting

City Commission Chambers

6:00 PM

Thursday, June 7, 2012

A G E N D A

1. Welcome
2. Introductions
3. Project Overview
4. Phasing Plan Overview
 - Overall Phasing Plan
 - Road Closures explaining general traffic flow
 - Proposed Detours
 - Focused discussion on residents who only have access to Hand (West End)
 - Water Main Upgrade
 - Work Efforts outside the Right of Way
5. General Project Timeline
6. Questions
7. Adjourn

CITY OF ORMOND BEACH

HAND AVENUE COLLECTOR ROAD UPGRADE IMPROVEMENTS

PROJECT CONTACT LIST

City Engineer: John Noble, P.E.
City of Ormond Beach
22 S. Beach Street
Ormond Beach, Florida 32174
Phone (386) 676-3269 Office
(386) 212-0639 Cellular

Contractor: Chad Hazen – President
Hazen Construction, Inc.
1599 Tionia Road
New Smyrna Beach, Florida 32168
(386) 322-8700 Office
(386) 566-7009 Cellular

Project Engineer: Curtis R. Burkett, P.E. LEED AP
Zev Cohen & Associates, Inc.
300 Interchange Blvd.
Ormond Beach, Florida 32174
(386) 677-2482

City Inspector: Art Ross
City of Ormond Beach
22 S. Beach Street
Ormond Beach, Florida 32174
(386) 676-3269 Office
(386) 290- 8382 Cellular

Resident Project Representative: Ed Gard - President
ESG Construction Services, LLC
c/o Zev Cohen & Associates, Inc.
300 Interchange Blvd.
Ormond Beach, Florida 32174
(407) 539-4515 Cellular

Hand Avenue Collector Road

Project Schedule Overview

Overall June 11, 2012 to November 27, 2013

Area 1 – US-1 (Sta. 81+50) to 500' West of Coolidge Avenue (Sta. 68+00)

- June 2012 through September 2012

Area 2 – Midway between Oak Brook Circle (Sta. 30+00) to Nova Road (Sta. 10+00)

- September 2012 through January 2013

Area 3 – 500' West of Coolidge Avenue (Sta. 68+00) to Center Street (Sta. 54+00)

- December 2012 through April 2013

Area 4 – West of the Canal Crossing (Sta. 41+00) to Midway between Oak Brook Circle (Sta. 30+00)

- April 2013 through July 2013

Area 5 – Center Street (Sta. 54+00) to West of the Canal Crossing (Sta. 41+00)

- June 2013 through November 2013

Description	Orig Dur	Rem Dur	Early Start	Early Finish	2012												2013												2014											
					JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN											
General																																								
Notice to Proceed	0	0	11JUN12		◆ Notice to Proceed																																			
Substantial Completion	0	0		27NOV13	◆ Substantial Completion																																			
US-1 (81+50) to 500' West of Coolidge (68+00)																																								
Install MOT	2	2	11JUN12	12JUN12	Install MOT																																			
Erosion Control	5	5	13JUN12	19JUN12	■ Erosion Control																																			
Mill Road	3	3	20JUN12	22JUN12	Mill Road																																			
Water Main	15	15	25JUN12	16JUL12	■ Water Main																																			
Storm Drainage	25	25	17JUL12	20AUG12	■ Storm Drainage																																			
Roads	35	35	31JUL12	17SEP12	■ Roads																																			
Sidewalks	15	15	13AUG12	31AUG12	■ Sidewalks																																			
Restoration	10	10	03SEP12	14SEP12	■ Restoration																																			
Oak Brooks (30+00) to Nova (10+00)																																								
Install MOT	2	2	03SEP12	04SEP12	Install MOT																																			
Erosion Control	5	5	05SEP12	11SEP12	■ Erosion Control																																			
Mill Road	5	5	12SEP12	18SEP12	■ Mill Road																																			
Water Main	15	15	19SEP12	09OCT12	■ Water Main																																			
Storm Drainage	35	35	10OCT12	27NOV12	■ Storm Drainage																																			
Roads	50	50	31OCT12	10JAN13	■ Roads																																			
Sidewalks	15	15	28NOV12	18DEC12	■ Sidewalks																																			
Restoration	10	10	19DEC12	03JAN13	■ Restoration																																			
500' West of Coolidge (68+00) to Center (54+00)																																								
Install MOT	2	2	26DEC12	27DEC12	Install MOT																																			
Erosion Control	5	5	28DEC12	04JAN13	■ Erosion Control																																			
Mill Road	5	5	07JAN13	11JAN13	■ Mill Road																																			
Water Main	15	15	14JAN13	01FEB13	■ Water Main																																			
Storm Drainage	30	30	04FEB13	15MAR13	■ Storm Drainage																																			

Start date	11JUN12
Finish date	27NOV13
Data date	11JUN12
Run date	05JUN12
Page number	1A
© Primavera Systems, Inc.	

**Hazen Construction
Hand Avenue Collector Road Upgrade**

	Early bar
	Progress bar
	Critical bar
	Summary bar
	Start milestone point
	Finish milestone point

